

Pacific NW Sheds, Construction Agreement

Tim Albrecht tim@pnwsheds.com (253) 555-0204

Agreement date	February 18, 2026
Client	Jennifer Long, 2847 N Junett St, Tacoma, WA 98407
Project	Prefabricated backyard writing studio, 10 ft by 12 ft, insulated, with electrical service and a ductless mini split

Scope and price

Item	Amount
Prefab insulated unit, 10 by 12	\$12,800.00
Electrical hookup and panel tie in	\$2,100.00
Ductless mini split, heat and AC	\$1,900.00
Site prep and gravel pad	\$800.00
Permit handling (City of Tacoma fees billed separately)	\$260.00
Total contract price	\$17,860.00

Payment schedule

Stage	Amount	Timing
Deposit	\$6,400.00	On signing
At delivery of unit	\$6,400.00	On site placement
On completion	\$5,060.00	Final walkthrough

Timeline and site

Site prep begins after permit approval. Target completion and final walkthrough by October 2026, weather permitting. The client provides clear access to the backyard placement area and a nearby exterior power source during the build.

Phase	Work	Target
1	Permit approval and site prep	After signing
2	Gravel pad and leveling	Week of prep
3	Unit delivery and placement	On schedule
4	Electrical and mini split	After placement
5	Final walkthrough and punch list	By October 2026

What is included

Insulated prefab unit with one window and a lockable door.

Electrical hookup, panel tie in, and interior outlets and lighting.

Ductless mini split for heating and cooling.

Site prep and a level gravel pad sized to the unit.

What is not included

This agreement does not include landscaping, interior furnishing, shelving, or any change to the main house. City of Tacoma permit fees are billed separately and shown as a pass through above.

Terms and conditions

1. Change orders. Any change to scope requires written client approval and may adjust the price and timeline. No change proceeds without sign off.
2. Permits. The contractor handles permit submission. City fees are the client's responsibility and are passed through at cost.
3. Weather. Outdoor phases pause in unsafe or wet conditions and resume at the next suitable window. Target dates shift accordingly.
4. Warranty. Workmanship is warranted for two years. The mini split and unit carry their manufacturer warranties, transferred to the client on completion.
5. Payment. Stage payments are due as shown. Final payment follows the walkthrough and punch list sign off.

Client

Jennifer Long _____ Date _____

Contractor

Tim Albrecht _____ Date _____