

Generator Maintenance Service Record

Semi-annual preventive maintenance for whole house standby power.

Customer	Dr. Jason Campbell, San Jose neighborhood
Unit	22 kW whole-house standby generator
Work order	CPS-4407
Service date	February 12, 2026
Next service due	October 12, 2026
Service charge	\$245.00, paid on completion

Maintenance performed

- Oil and filter change, synthetic 5W30.
- Spark plugs inspected and gapped.
- Air filter replaced and battery tested at full charge.
- Automatic transfer switch exercised and verified.
- Weekly self test scheduled, unit returned to ready status.

Inspection readings

Checkpoint	Reading	Result
Battery voltage	12.9 V at rest	Pass
Engine oil	Clean, correct level after change	Pass
Transfer switch	Switched under test load	Pass
Coolant and hoses	No leaks observed	Pass
Enclosure and mounts	Secure, no corrosion	Pass

Readiness statement

The unit is in good operating condition and ready for hurricane season. Total service charge \$245.00, paid on completion. The priority circuit serving the downstairs suite was confirmed operational under test load.