

Calvary Baptist Church

Fellowship Hall Renovation — Change Order Tracker

Current as of October 1, 2026

CURRENT — This tracker reflects all approved change orders through CO-07 and supersedes the August 2026 committee minutes figure of \$41,500.

1. Project Overview

The fellowship hall renovation project was approved by the building committee in March 2025 with a general contract awarded to Hutchins Construction, LLC (Dale Hutchins, principal). The committee set a contingency line of **\$50,000** for change orders, with any single change order exceeding \$750 requiring committee approval before execution.

Dale Hutchins has submitted seven change orders to date (CO-01 through CO-07). All have been reviewed and approved by the building committee. The cumulative change-order total stands at **\$47,800**.

2. Change Order Detail

CO #	Date	Description	Amount	Cumulative
CO-01	Apr 12, 2025	Electrical panel upgrade (code compliance)	\$4,200.00	\$4,200.00
CO-02	May 28, 2025	Plumbing reroute for kitchen expansion	\$6,800.00	\$11,000.00
CO-03	Jul 15, 2025	HVAC ductwork modification (sanctuary tie-in)	\$8,500.00	\$19,500.00
CO-04	Sep 3, 2025	Foundation crack repair (unforeseen)	\$5,300.00	\$24,800.00
CO-05	Nov 20, 2025	ADA ramp and doorway widening	\$7,200.00	\$32,000.00
CO-06	Feb 14, 2026	Fire suppression system addition	\$9,500.00	\$41,500.00
CO-07	Sep 18, 2026	Roof flashing and gutter replacement	\$6,300.00	\$47,800.00

Note: The August 2026 committee minutes recorded cumulative change orders as \$41,500. That figure was correct at the time (through CO-06) but does not include CO-07 (\$6,300) approved September 18, 2026.

3. Contingency Line Status

Item	Amount
Committee-approved contingency line	\$50,000.00
Cumulative change orders (CO-01 through CO-07)	\$47,800.00
Remaining headroom	\$2,200.00
Utilization rate	95.6%

WARNING: The contingency line is 95.6% utilized with only \$2,200 remaining. Any additional change order will likely breach the \$50,000 ceiling and require a formal committee vote to extend the contingency allocation. Dale

should be held strictly to the approved line; no further change orders should be signed without explicit committee authorization.

4. Vendor Account Status

Per the QuickBooks vendor ledger, Hutchins Construction shows an outstanding balance of \$47,800 corresponding to the cumulative change orders above. The base contract and milestone payments are tracked separately under the general construction payable.

Vendor	Balance	Notes
Hutchins Construction, LLC	\$47,800.00	Change orders only; base contract separate
Smoky Mountain Renovations	\$0.00	Lakeview bid submitted (see separate bid docs)
Hollow Ridge Builders	\$0.00	Lakeview bid submitted (see separate bid docs)
Marconi Mechanical	\$0.00	Annual service contract pending signature

5. Pending Signatures

DocuSign envelope **env-changeorder** (CO-07, \$6,300 roof flashing and gutter replacement) has been prepared and sent to Ed Byrd for signature. As of this report, it remains **unsigned**. Ed must review and sign before the work can proceed.

This change order should be reviewed carefully against the near-breach warning above. After CO-07, any additional scope from Dale must go back to the full committee.